BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	**Name Of Work**	Provding Street light MV SV and Switch board in Ward 11 Kuvempunagara Vidyaranyapura Sub Division
2	**Estimate cost / amount**	Rs.19.50 Lakhs
3	**Name Of Contractor**	H.Gangadhar
4	**Amount of Contractor**	Rs.1930431/-
5	**Agreement No.**	EE/BTP/BBMP/E-TND/295/2013-14, Dated:12.02.2014
6	**No. and date Under which the work order has been issued**	EE/BTP/BBMP/E-TND/295/2013-14, Dated:12.02.2014
7	**Time limit originally fixed for completion**	11.04.2014
8	**Date of application by the contractor for granting extension**	09.05.2022
9	**Date of receipt of application in the sub-division office**	9|5|2022
10	**Extension granted if any**	YES
	1. Form	11|4|2014
	2. Form	18|6|2022
11	**Work Carriedout by the contractor during the original period stipulated in contract**	90%.
12	**Work carried out during the first period of extension**	10%.
13	**Work carried out during And extension**	90%
14	**Time now applied for**	2990
15	**Date of recommending time limit applied**	2990 Days
16	**Wheather the original application of contractor is enclosed**	Enclosed

17	Balance work remaining to be done	YES
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	200000/-
20	Wheather the notice as per clause has been issued	—
21	Report by Asst. Executive engineer	work carried out by the contractor during time period 90% is nearly 100% completed and sought by the contractor with 990 days' time on humanity grounds may kindly be recommend for approval EOT.
22	Recommendation of executive engieer	As per the report of AEE and humanity grounds 10 Rupees per day fine considering total 29900 rupees imposing the fine and recommending for EOT approval

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone